



Staff Report

TO: Board of Trustees and Superintendent of Schools

PRESENTED BY: Jeffrey Weinstein, Assistant Superintendent Business Services

BOARD AGENDA ITEM: Measure A Projects Update

BOARD MEETING DATE: February 12, 2020

BACKGROUND

The District has identified approximately 145 possible modernization, energy conservation, and construction projects for District Facilities. This includes a new comprehensive high school. The funding for these projects is Measure A Bond Funds. The following information is given to the board, staff, and public to update them on the progress of these projects and the expenditure of the Measure A Bond Funds.

This presentation is for information purposes only.

MEASURE A PROJECT UPDATE

PRESENT TO THE OUHSD BOARD OF TRUSTEES

FEBRUARY 12TH, 2020

ADOLFO CAMARILLO HIGH SCHOOL

- Site Safety & Security
 - Security Camera Install Completed
 - Fencing Plans at DSA
 - Lighting and Light Pole replacement ongoing
 - Lobby Renovation in redesign with architects, contractor hired awaiting plans
 - New PA, Bell, and Alarm System under contract with Paciform
- Play Fields / Gym / Pool
 - New scoreboards and minor renovation to gym and pool
 - Field and Stadium under construction
 - Overall drainage under construction
 - Stadium Lighting going out for bid
 - New Snack Shack, Entry, and New Septic System in phase two

ADOLFO CAMARILLO HIGH SCHOOL

- HVAC
 - Plans at DSA
 - Relocatable installation plans at DSA
 - Relocatable classrooms ordered and location identified awaiting DSA approval
 - Utility Upgrades have started with water system
 - New Windows and Classroom lighting to be installed with HVAC
 - Classroom technology and new furniture under selection process to be installed after HVAC is completed in a building

CHANNEL ISLANDS HIGH SCHOOL

- Site Safety & Security
 - Security Camera Install Completed
 - Fencing Plans at DSA
 - Lighting and Light Pole replacement ongoing
 - Lobby Renovation under construction
 - New PA, Bell, and Alarm System under contract with Paciform
- Play Fields / Gym / Pool
 - Pool / Aquatics Center in design with architects, location approved
 - Field and Stadium design going out for bid
 - Tennis Court replacement going out for bid
 - Stadium Lighting going out for bid
 - Field Entry, Restrooms, Ticket Booth, and Snack Bar in phase two

CHANNEL ISLANDS HIGH SCHOOL

- HVAC
 - Roofing Repair under construction
 - HVAC submitted to DSA
 - Relocatable installation plans at DSA
 - Relocatable classrooms ordered and location identified awaiting DSA approval
 - Utility Upgrades under design
 - New Windows and Classroom lighting to be installed with HVAC
 - Classroom technology and new furniture under selection process to be installed after HVAC is completed in a building

DEL SOL HIGH SCHOOL

- Site Purchase Completed
- Groundbreaking on February 12th, 2020
- Drawings at DSA
- Construction Manager RFP being developed
- Phase I (Acquisition of dirt and rough grading of site) Summer 2020

FRONTIER HIGH SCHOOL

- Site Safety & Security
 - Security Camera Install Completed
 - Fencing Plans at DSA
 - Lobby Renovation under construction
- Modernization
 - Gutter and Roof Replacement under contract with ProFab
 - Painting underway
 - Master Site Design in progress
 - Sun Shade under design

HUENEME HIGH SCHOOL

- Site Safety & Security
 - Security Camera Install Completed
 - Fencing Plans at DSA
 - Lighting and Light Pole replacement ongoing
 - Lobby Renovation under construction
 - New PA, Bell, and Alarm System under contract with Paciform
- Play Fields / Gym / Pool
 - New scoreboards and minor renovation to gym and pool
 - Field and Stadium construction underway
 - Tennis Court replacement phase 2
 - Stadium Lighting going out for bid
 - Field Entry, Restrooms, Ticket Booth, and Snack Bar in phase two

HUENEME HIGH SCHOOL

- HVAC
 - HVAC submitted to DSA
 - Relocatable installation plans at DSA
 - Relocatable classrooms ordered and location identified awaiting DSA approval
 - Utility Upgrades under design
 - New Windows and Classroom lighting to be installed with HVAC
 - Classroom technology and new furniture under selection process to be installed after HVAC is completed in a building

OXNARD HIGH SCHOOL

- Site Safety & Security
 - Security Camera Install Completed
 - Fencing Plans at DSA
 - Lighting and Light Pole replacement ongoing
 - Lobby Renovation under construction
 - New PA, Bell, and Alarm System under contract with Paciform
- Play Fields / Gym / Pool
 - Pool Construction in process
 - New scoreboards and minor renovation to gym
 - Field and Stadium going out for bid
 - Tennis Court replacement out for bid
 - Field Entry, Restrooms, Ticket Booth, and Snack Bar in phase two

OXNARD HIGH SCHOOL

- HVAC
 - HVAC preparing to submit to DSA
 - Relocatable installation plans at DSA
 - Relocatable classrooms ordered and location identified awaiting DSA approval
 - Utility Upgrades under design
 - New Windows and Classroom lighting to be installed with HVAC
 - Classroom technology and new furniture under selection process to be installed after HVAC is completed in a building

PACIFICA HIGH SCHOOL

- Site Safety & Security
 - Security Camera Install Completed
 - Fencing Plans at DSA
 - Lighting and Light Pole replacement ongoing
 - Lobby Renovation under construction
 - New PA, Bell, and Alarm System under contract with Paciform
- Play Fields / Gym / Pool
 - Field and Stadium under construction
 - New scoreboards and minor renovation to gym
 - Stadium Lighting going out for bid
 - Pool under design
 - Tennis Court replacement out for bid
 - Field Entry, Restrooms, Ticket Booth, and Snack Bar in phase two

PACIFICA HIGH SCHOOL

- HVAC
 - HVAC preparing to submit to DSA
 - Relocatable installation plans at DSA
 - Relocatable classrooms ordered and location identified awaiting DSA approval
 - Utility Upgrades under design
 - New Windows and Classroom lighting to be installed with HVAC
 - Classroom technology and new furniture under selection process to be installed after HVAC is completed in a building

RANCHO CAMPANA HIGH SCHOOL

- Site Safety & Security
 - Security Camera Install Completed
 - Fencing and new gate plans at DSA
 - Lobby Renovation under construction
- HVAC
 - HVAC Plans at DSA
 - Relocatable installation plans at DSA
 - Relocatable classrooms ordered and location identified awaiting DSA approval
 - New furniture under selection process to be installed after HVAC is completed in a building

RIO MESA HIGH SCHOOL

- Site Safety & Security
 - Security Camera Install Completed
 - Fencing Plans at DSA
 - Lighting and Light Pole replacement ongoing
 - Lobby Renovation construction to start shortly
 - New PA, Bell, and Alarm System under contract with Paciform
- Play Fields / Gym / Pool
 - Field and Stadium going out for bid
 - New scoreboards and minor renovation to gym and pool
 - Stadium Lighting going out for bid
 - Field Entry, Restrooms, Ticket Booth, and Snack Bar in phase two

RIO MESA HIGH SCHOOL

- HVAC
 - HVAC preparing to submit to DSA
 - Relocatable installation plans at DSA
 - Relocatable classrooms ordered and location identified awaiting DSA approval
 - Utility Upgrades under design, Water Well completed, new pump system under design
 - New Windows and Classroom lighting to be installed with HVAC
 - Classroom technology and new furniture under selection process to be installed after HVAC is completed in a building